

POOLEY BRIDGE



Knight Architects



Newsletter

Community Newsletter
No.3 – September 19



**Welcome to the third newsletter of the stage 2 construction phase, keeping the community up to date about the Pooley Bridge project.
September 2019**

This is the third edition of a series of newsletters, for residents, businesses, tenants and visitors who live and work in the area around Pooley Bridge. These newsletters will provide you with information as we commence and progress the construction phase of the works keeping you informed of events and how to find out more information about the project.



Works Completed last period:

- Temporary Footbridge East & West abutment installation
- Temporary Footbridge construction
- Removal of temporary road bridge
- Ongoing Off-site Steel Fabrication

Works Planned this period:

- Permanent abutment works and installation, this involves breaking out the existing concrete foundations which could be a noisy operation.
- Trestles being built in Dunmallard, for the steel sections
- Steel delivered to site
- construction of the concrete back span casements.

Sources of Information on Pooley

Pooley Bridge Project Information Centre will be based in the Ullswater Steamer Tourist Information Centre and Gift Shop. This will provide all of the visitors, locals and businesses of the village with access to project information, drawings, bridge models and the loyalty card scheme for the village along with flyers for the Ullswater area activities. Please visit us at the back of the shop for further information on the bridge!

Key Milestone reached as temporary footbridge is opened.

On Friday 20th September the project reached its first major milestone with the opening of the temporary footbridge by residents John and Eva Beer. The bridge will be an important link for the community and has been made possible thanks to the Beer's and the Bate's who have both allowed the project to use their land for the construction of the footbridge.

The temporary footbridge will remain in place until the new bridge is opened to the public in spring 2020.



POOLEY BRIDGE PROJECT CONTACT DETAILS

For More Information on the New Pooley Bridge please visit:
<https://www.cumbria.gov.uk/pooleybridge/>

For the period up to establishment of the contractors site compound, the community may contact Malcolm Boak (CCC Supervisor) in the event of an emergency during normal working hours on 07971 446 313. Contact details will change once the site is established and clearly communicated, alternatively please send all enquires to talkaboutpooley@cumbria.gov.uk



Project Overview Commentary

EWCE have now completed their enabling works on site from mid-May 2019. The first 4 stages of phase A are now complete and the contractors are onto the remaining stages of phase A which involve starting construction on the abutments and preparing the working area for the arrival of the steel. These activities will be discussed in greater detail at the community engagement meeting in the **Village Hall on the 18th September 2019 @ 18:30pm.**

We would like to thank the respective landowners associated with the project. The locations of the proposed temporary linkage have been discussed in great detail over the past 6 months and are very appreciative of the understanding and assistance of the local community in the planning and carrying out of works in the area as we continue the momentum going forward into the construction phase.

Save the Date!

The next community engagement meeting will take place **20th November 2019 @ 18:30pm** at the Village Hall, Pooley Bridge.

Project Timeline

Ref	Description	From	To
1A	West Temporary carpark & EWCE Compound enabling works	May 13th 2019	June 14th 2019
2A	Dunmallard carpark closure for enabling works.	June 17th 2019	Sept 1st 2019
3A	Tempoorary Footbridge East and West abutments and pedestrian walkway construction	July 15th 2019	Sept 6th 2019
4A	Temporary Footbridge installation	sept 9th 2019	sept 19th 2019
5A	Permanent Bridge, Abutment Works Bridge Construction and Installation.	Sept 19th 2019	Spring 2020